

**FEARING HILL ROAD SOLAR PROJECT
CONSTRUCTION SEQUENCE/PHASING SCHEDULE
September 29, 2022**

PHASE I (Note: Monitoring wells to be installed and initial testing to be completed prior to Phase I – refer to Fearing Hill Solar Monitoring Plan)	
AREAS INCLUDED:	<ul style="list-style-type: none"> • ENTRANCE ACCESS ROAD TO SITE
	<ul style="list-style-type: none"> • ON-SITE ACCESS ROAD TO STAGING AREA
	<ul style="list-style-type: none"> • ON-SITE ACCESS ROAD TO BASIN 2
	<ul style="list-style-type: none"> • BASIN 2
	<ul style="list-style-type: none"> • STAGING AREA
WORK ITEMS INCLUDED:	<ul style="list-style-type: none"> • CLEAR TREES ALONG THE OUTER PERIMETER OF PHASE I AND INSTALL PERIMETER EROSION CONTROL MEASURES
	<ul style="list-style-type: none"> • <i>INSPECT EROSION CONTROL MEASURES PRIOR TO PROCEEDING</i>
	<ul style="list-style-type: none"> • CLEAR TREES AND REMOVE STUMPS IN REMAINING AREA OF PHASE 1
	<ul style="list-style-type: none"> • UTILIZE WOOD CHIPPINGS AS A TEMPORARY EROSION CONTROL MEASURE AS REQUIRED
	<ul style="list-style-type: none"> • CONSTRUCT TRACKING PAD AT ENTRANCE TO SITE
	<ul style="list-style-type: none"> • CONSTRUCT RIP-RAP APRON AND SWALE AT ENTRANCE NEAR FEARING HILL ROAD
	<ul style="list-style-type: none"> • CONSTRUCT ACCESS ROADS INCLUDING CENTRAL ACCESS ROAD TO UPPER LIMIT OF PHASE I ADJACENT TO STAGING AREA
	<ul style="list-style-type: none"> • <i>INSPECT ENTRANCE ROAD, RIP RAP APRON AND SWALE</i>
	<ul style="list-style-type: none"> • CONSTRUCT COMPACTED GRAVEL STAGING AREA
	<ul style="list-style-type: none"> • CONSTRUCT BASIN 2, INCLUDING ROCK LINED SWALES LEADING INTO THE BASIN, OUTLET PIPES, FLARED ENDS, EMERGENCY SPILLWAYS, RIP-RAP APRONS, AND LEVEL SPREADERS, BUT DO NOT CONSTRUCT FLARED ENDS, ROCK LINED SWALES AND FOREBAYS WITHIN THE BASIN
	<ul style="list-style-type: none"> • INSTALL TEMPORARY RISER PIPE AND STONE TO ESTABLISH BASIN 2 AS A TEMPORARY SEDIMENT BASIN
	<ul style="list-style-type: none"> • <i>INSPECT BASIN 2 CONSTRUCTION</i>
	<ul style="list-style-type: none"> • LOAM AND SEED ALL DISTURBED AREAS. UTILIZE TEMPORARY COVER CROP PER SEEDING SCHEDULE ON BASIN FLOOR AND IN STAGING AREAS. UTILIZE PERMANENT SLOPE SEEDING MIXTURE ON ALL OTHER AREAS

**FEARING HILL ROAD SOLAR PROJECT
CONSTRUCTION SEQUENCE/PHASING SCHEDULE**

September 29, 2022

	<ul style="list-style-type: none"> • <i>INSPECT ALL PHASE I ITEMS PRIOR TO PROCEEDING WITH PHASE II</i>
PHASE II	
AREAS INCLUDED:	<ul style="list-style-type: none"> • ON-SITE ACCESS ROAD AROUND ENTIRE PERIMETER FROM ENTRANCE ROAD TO BASIN 2
	<ul style="list-style-type: none"> • BASIN 1
	<ul style="list-style-type: none"> • BASIN 3
	<ul style="list-style-type: none"> • SCREENING PLANTINGS
WORK ITEMS INCLUDED:	<ul style="list-style-type: none"> • CLEAR TREES ALONG THE OUTER PERIMETER OF PHASE II AND INSTALL PERIMETER EROSION CONTROL MEASURES
	<ul style="list-style-type: none"> • <i>INSPECT EROSION CONTROL MEASURES PRIOR TO PROCEEDING</i>
	<ul style="list-style-type: none"> • CLEAR TREES AND REMOVE STUMPS IN REMAINING AREA OF PHASE II
	<ul style="list-style-type: none"> • UTILIZE WOOD CHIPPINGS AS A TEMPORARY EROSION CONTROL MEASURE AS REQUIRED
	<ul style="list-style-type: none"> • CONSTRUCT ACCESS ROADS
	<ul style="list-style-type: none"> • CONSTRUCT BASINS 1 AND 3, INCLUDING ROCK LINED SWALES LEADING INTO THE BASINS, OUTLET PIPES, FLARED ENDS, EMERGENCY SPILLWAY, RIP-RAP APRONS, AND LEVEL SPREADERS, BUT DO NOT CONSTRUCT FLARED ENDS, ROCK LINED SWALES AND FOREBAYS WITHIN THE BASINS
	<ul style="list-style-type: none"> • INSTALL TEMPORARY RISER PIPES AND STONE TO ESTABLISH BASINS 1 AND 3 AS TEMPORARY SEDIMENT BASINS (SEE DETAIL)
	<ul style="list-style-type: none"> • <i>INSPECT ACCESS ROADS AND BASIN 1 AND 3 CONSTRUCTION</i>
	<ul style="list-style-type: none"> • INSTALL ALL SCREENING PLANTINGS
	<ul style="list-style-type: none"> • LOAM AND SEED ALL DISTURBED AREAS. UTILIZE TEMPORARY COVER CROP PER SEEDING SCHEDULE ON BASIN FLOORS. UTILIZE PERMANENT SLOPE SEEDING MIXTURE ON ALL OTHER AREAS
	<ul style="list-style-type: none"> • <i>INSPECT ALL PHASE II ITEMS PRIOR TO PROCEEDING WITH PHASE III</i>
PHASE III	
AREAS INCLUDED:	<ul style="list-style-type: none"> • MIDDLE/UPPER PORTION OF SITE, DOWN TO ELEVATION 88

**FEARING HILL ROAD SOLAR PROJECT
CONSTRUCTION SEQUENCE/PHASING SCHEDULE**

September 29, 2022

WORK ITEMS INCLUDED:	<ul style="list-style-type: none"> CLEAR TREES ALONG THE OUTER PERIMETER OF PHASE III AND INSTALL PERIMETER EROSION CONTROL MEASURES
	<ul style="list-style-type: none"> <i>INSPECT EROSION CONTROL MEASURES PRIOR TO PROCEEDING</i>
	<ul style="list-style-type: none"> CLEAR TREES AND REMOVE STUMPS IN REMAINING AREA OF PHASE III
	<ul style="list-style-type: none"> UTILIZE WOOD CHIPPINGS AS A TEMPORARY EROSION CONTROL MEASURE AS REQUIRED
	<ul style="list-style-type: none"> CONSTRUCT REMAINING CENTRAL ACCESS ROAD, INCLUDING COMPACTED GRAVEL PAD FOR ELECTRICAL/ESS EQUIPMENT.
	<ul style="list-style-type: none"> <i>INSPECT ACCESS ROAD AND EQUIPMENT PADS</i>
	<ul style="list-style-type: none"> LOAM AND SEED ALL DISTURBED AREAS. UTILIZE TEMPORARY COVER CROP PER SEEDING SCHEDULE
	<ul style="list-style-type: none"> <i>INSPECT ALL PHASE III ITEMS PRIOR TO PROCEEDING WITH PHASE IV</i>
PHASE IV	
AREAS INCLUDED:	<ul style="list-style-type: none"> PORTION OF SITE FROM ELEVATION 88 DOWN TO ELEVATION 82
WORK ITEMS INCLUDED:	<ul style="list-style-type: none"> CLEAR TREES ALONG THE OUTER PERIMETER OF PHASE IV AND INSTALL PERIMETER EROSION CONTROL MEASURES
	<ul style="list-style-type: none"> <i>INSPECT EROSION CONTROL MEASURES PRIOR TO PROCEEDING</i>
	<ul style="list-style-type: none"> CLEAR TREES AND REMOVE STUMPS IN REMAINING AREA OF PHASE IV
	<ul style="list-style-type: none"> UTILIZE WOOD CHIPPINGS AS A TEMPORARY EROSION CONTROL MEASURE AS REQUIRED
	<ul style="list-style-type: none"> LOAM AND SEED ALL DISTURBED AREAS. UTILIZE TEMPORARY COVER CROP PER SEEDING SCHEDULE
	<ul style="list-style-type: none"> <i>INSPECT ALL PHASE IV ITEMS PRIOR TO PROCEEDING WITH PHASE V</i>
PHASE V	
AREAS INCLUDED:	<ul style="list-style-type: none"> REMAINING AREA OF SITE FROM ELEVATION 82 DOWN TO THE LIMITS OF PHASE I AND II
WORK ITEMS INCLUDED:	<ul style="list-style-type: none"> CLEAR TREES ALONG THE OUTER PERIMETER OF PHASE IV AND INSTALL PERIMETER EROSION CONTROL MEASURES
	<ul style="list-style-type: none"> <i>INSPECT EROSION CONTROL MEASURES PRIOR TO PROCEEDING</i>

**FEARING HILL ROAD SOLAR PROJECT
CONSTRUCTION SEQUENCE/PHASING SCHEDULE**

September 29, 2022

	<ul style="list-style-type: none"> • CLEAR TREES AND REMOVE STUMPS IN REMAINING AREA OF PHASE IV
	<ul style="list-style-type: none"> • UTILIZE WOOD CHIPPINGS AS A TEMPORARY EROSION CONTROL MEASURE AS REQUIRED
	<ul style="list-style-type: none"> • LOAM AND SEED ALL DISTURBED AREAS. UTILIZE TEMPORARY COVER CROP PER SEEDING SCHEDULE
	<ul style="list-style-type: none"> • <i>INSPECT ALL PHASE V ITEMS PRIOR TO PROCEEDING WITH PHASE VI</i>
PHASE VI	
AREAS INCLUDED:	<ul style="list-style-type: none"> • DIVERSION TRENCH/SWALE
WORK ITEMS INCLUDED:	<ul style="list-style-type: none"> • INSTALL DIVERSION TRENCH WITH BERM AND PERFORATED PIPE, INCLUDING CENTRAL ACCESS ROAD CROSSING, RIP-RAP APRONS, AND PIPE LEADING INTO BASIN 3
	<ul style="list-style-type: none"> • <i>INSPECT DIVERSION TRENCH CONSTRUCTION</i>
PHASE VII	
AREAS INCLUDED:	<ul style="list-style-type: none"> • ENTIRE SITE
WORK ITEMS INCLUDED:	<ul style="list-style-type: none"> • INSTALL SOLAR ARRAYS, INCLUDING FOUNDATION AND RACKING SYSTEM, PANELS, ELECTRICAL INFRASTRUCTURE, AND EQUIPMENT, SOUND WALLS, AND PERIMETER FENCING
	<ul style="list-style-type: none"> • <i>INSPECT SOLAR ARRAY CONSTRUCTION</i>
PHASE VIII	
AREAS INCLUDED:	<ul style="list-style-type: none"> • ALL RETENTION BASINS
WORK ITEMS INCLUDED:	<ul style="list-style-type: none"> • REMOVE TEMPORARY RISER PIPES AND STONE, CLEAN OUT SEDIMENT AND FINAL GRADE BOTTOM OF BASIN
	<ul style="list-style-type: none"> • INSTALL PERMANENT FLARED ENDS, RIP-RAP APRONS, STONE TRENCHES AND FOREBAYS
	<ul style="list-style-type: none"> • <i>INSPECT BASIN CONSTRUCTION</i>
	<ul style="list-style-type: none"> • LOAM AND SEED ALL DISTURBED AREAS. UTILIZE PERMANENT SEED MIXTURE
PHASE IX	
AREAS INCLUDED:	<ul style="list-style-type: none"> • ENTIRE SITE
WORK ITEMS INCLUDED:	<ul style="list-style-type: none"> • REPAIR ACCESS ROADS AND OTHER AREAS OF THE SITE DISTURBED BY CONSTRUCTION
	<ul style="list-style-type: none"> • COMPLETE FINAL SEEDING OF ARRAY AREA UTILIZING PERMANENT SEED MIX
	<ul style="list-style-type: none"> • REMOVE PERIMETER EROSION CONTROL MEASURES
	<ul style="list-style-type: none"> • <i>FINAL INSPECTION OF SITE CONSTRUCTION</i>

**FEARING HILL ROAD SOLAR PROJECT
CONSTRUCTION SEQUENCE/PHASING SCHEDULE
September 29, 2022**