

Wareham, Massachusetts
Linwood/Ladd, Tempest Knob and Parkwood Beach Sewers
Contract No. 1

Progress Meeting No. 24

Date: May 12, 2010

Time: 8:00 a.m.

Attendees:	Board of Selectmen	-	Walter Cruz
	Assistant Town Admin.,	-	John Sanguinet
	P. Gioioso & Sons	-	Frank Fruci
	WFDWD	-	Mike Martin
	Parkwood Beach Assoc.,	-	Dick Murphy
	Oakdale Betterment Ass.	-	Kenney Barrows
	CDM	-	Chris Sharpe

Omissions or Corrections to Previous Progress Meeting:

- None

Present Construction Status:

- Gioioso cleanup crew has completed finish grading, loaming and seeding at all pump station sites. Binder course of paving has been laid at required sites.
- National Grid has run service piping for emergency generators at Oak St and Parkwood Dr. pump stations.

Page 2

*Linwood/Ladd, Tempest Knob and Parkwood Beach Sewers
Progress Meeting No. 24*

- Feeders have been connected to all PS Electrical Cabinets and have been pulled and coiled up on the site PP's for later tie-in by NSTAR. Walker Elec., to be on site today to wire in emergency generators.
- Concannon Fencing on site and has set posts at Linwood, Parkwood Drive and Indian Neck Road PS sites. Currently setting posts at Oak Street PS site.

Old Business:

- Paving Issue - CDM received on 5/4, Mechanical Analysis for all 48 bituminous cores taken on streets within Parkwood Beach and the Tempest Knob sections of the project. CDM has reviewed the results and in a brief meeting with the Town presented the findings. A sit down and review with PG&S has yet to occur. Town has informed CDM that they are considering contacting a third party for comment. A formal meeting with all respective parties will be scheduled as soon as possible for discussion and final resolution of the issue.
- Extra Work Parkwood Drive PS – At the conclusion of the job meeting held on 4/28, CDM met with BOS Mr. Steve Holmes and Mr. Walter Cruz to brief them on additional costs submitted by PG&S associated with unforeseen conditions encountered during excavation for the Parkwood Drive PS. CDM gave a brief overview of the work and events associated with the request.
- **No Change** – 4 Bayside Ave. PG&S offered no update on status. To their knowledge claim remains open and is being addressed and ultimately resolved thru each parties insurer.
- Regarding matter of lawn and road restoration. PG&S after further review based upon comments made CDM, has decided that this work will take place after wearing course of asphalt has been laid.
- Matter regarding fill material utilized to backup newly formed bituminous curb at the beach. PWBA pleased with removal of common fill and replacement with dense graded gravel.

Page 3

*Linwood/Ladd, Tempest Knob and Parkwood Beach Sewers
Progress Meeting No. 24*

- Pump Station O&M Manuals - Updating this matter, preliminary copies were returned to PG&S on 4/28, with CDM comments attached. PG&S has been informed by Grassetti Bros., that formal submittals with our comments addressed, will be sent to PG&S by 5/14.
- **No Change** – Matter with replacement of existing gas mains/services, remains as an open item. PG&S has repeatedly called National Grid since their appearance at our job meeting of 3/31, to inquire on the status of possible relay work. As of this date, PG&S has been unable to get any definitive information on either a proposal or plan of action from the utility.
- In concert with the above item, PBA representative stated that residents were asked to assist in this matter by contacting NG if a persistent odor of gas was detected in the neighborhood. Comment back was calls were not made as odors have appeared to abate.

Work to be completed in the Next Two Weeks:

- * See attached PG&S 'Three Week Look Ahead'

Status of Utility Companies:

- NSTAR – CDM Wareham based upon discussion with Ms. Kathy White, received and updated WO for the Oak Street PS confirming service will remain single phase.

Construction Complaints:

- None

Page 4
Linwood/Ladd, Tempest Knob and Parkwood Beach Sewers
Progress Meeting No. 24

New Business:

- CDM questioning whereabouts of O&M's for trailer mounted diesel and portable gas generators. PG&S Wareham to check with Hyde Park.
- PG&S requesting the Town assist in getting National Grid to move on installation of the gas service to the emergency generator at the Indian Neck Road PS. This PS is the critical one for putting Contact No.1 into service. The delay with installation may be tied to replacement of the main on Indian Neck Rd.
- As an FYI, Town stated that they are mulling over constructing a fence along the road taking line between Lot 43-W30 and Lot 43-W31 on Linwood Ave. PG&S stated they had spotted boulders along the length between Lots as a stop gap measure to prevent vehicle access.

These minutes represent a transcript of the meeting as held and will be made part of the project records unless the Engineer is otherwise notified of an error or omission.

Christopher J. Sharpe
Resident Engineer

Next meeting to be Wednesday, May 26 at 8:00am at the CDM Field Office.