



## Town of Wareham, Massachusetts

---

### Sewer Schedule 08/06/09

#### Town of Wareham Sewer Construction Schedule

##### Week Ending August 7, 2009

###### Crew #1

Gardenia Street - SMH 18B to 18C

###### Crew #2

Narrows Road / Indina Neck - SMH 5C to 9A - 8" Force Main

###### Crew #3

Larch Street - 8" DI Water Misc. Drain

###### Service Crew

Parkwood Drive - SMH 20A to 20C - Installing Wells

##### Week Ending August 14, 2009

###### Crew #1

Parkwood Drive - SMH 18C to 20C & SMH 18C to 30B

###### Crew #2

Oak Street - Services

###### Crew #3

Larch Street - Sewer 7 Water Services

###### Service Crew

Oak Street / Thatch Street - Services

##### Week Ending August 21, 2009

###### Crew #1

Parkwood Drive - SMH 20A to 20C

###### Crew #2

Teakwood / Elmwood - SMH 23A to 23E

###### Crew #3

Chestnut Street - SMH 26A to 26E

**SCHEDULE SUBJECT TO CHANGE**