



Town of Wareham, Massachusetts

Sewer Schedule 04/30/10

Town of Wareham Sewer Construction Schedule

Three (3) Week Schedule Look Ahead
Linwood / Ladd Avenue, Tempest Knob and Parkwood Beach Sewers

Job #312 - Contract No. 1

Week Ending April 30, 2010

- ____ 1. Indian Neck, Linwood, Oak Street & Parkwood Drive Pump Stations
 - a. Paving Crew Loam & Sead, Install Binder
 - b. Grassetti installing Control Cabinets, Wiring, Setting Generators, Installing Pumps at Oak Street & Indian Neck. Complete Mechanical on Valve Vaults, Indian Neck & Oak Street.

Week Ending May 7, 2010

- ____
 - a. Grassetti Working on Pump Stations, Wiring, Mechanical, Guide Bars, Float Switches, Valve Supports, etc.
 - b. Gas Services to Pump Stations?
Power to Stations?

Week Ending May 14, 2010

- ____
 - a. Fence around Pump Stations
 - b. Plantings around Pump Stations
 - c. Grassetti complete (Power & Gas?)

Job #312 - Contract No. 1

Week Ending April 30, 2010

- 1. Installing 8" PVC Sewer on Cromesett Road 4c-5a

Week Ending May 7, 2010

- 1. Installing 8" PVC Sewer on Cromesett Road 5a-5d

Week Ending May 14, 2010

1. Installing 8" PVC Sewer on Cromesett Road 5d-5e
2. Installing 8" PVC Sewer on Marks Cove Road 5e-6a
3. Installing 8" PVC Sewer on Marks Cove Road 5e-7a

SCHEDULE SUBJECT TO CHANGE