



Town of Wareham, Massachusetts

Sewer Schedule 05/14/10

Town of Wareham Sewer Construction Schedule

Three (3) Week Schedule Look Ahead

Job #320 - Contract No. 2

Week Ending May 14, 2010

Fence Installation at Pump Stations
Electrical Wiring between Control Panel and Generator
Gas Services to Parkwood & Oak Street Pump Stations

Week Ending May 21, 2010

Landscaping / Planting at Pump Stations Sites
Mechanical Piping at Valve Vaults, Riser Pipe for Pumps
Electrical Wire Pumps / Float Switches, Install Parkwood Control Panel
Gas Meter Supports Installed, Pipe Gas to Generator / Inspection

Week Ending May 28, 2010

Installation of Gates on Fences
Finish Loaming and Seeding Disturbed Areas at Pump Station
N-Star Power?
National Grid Service to Indian Neck?
a. Fence around Pump Stations
b. Plantings around Pump Stations
c. Grassetti complete (Power & Gas?)

Job #312 - Contract No. 1

Week Ending May 14, 2010

Cromesett Road SMH 5c-e

Week Ending May 21, 2010

Cromesett Road 12" RCP Drain
8" Stub Twins Beach Lane
Marks Cove Road 5e-6a

Week Ending May 28, 2010

Marks Cove Road 6a - 2' PVC Force Main
Marks Cove Road 5e - 7a
Marks Cove Road 7a - 2' PVC Force Main

SCHEDULE SUBJECT TO CHANGE