

Telephone: (617) 364-5800
Fax: (617) 364-9462

P. GIOIOSO & SONS, Inc.

General Construction Since 1962

50 SPRAGUE STREET, HYDE PARK, MA 02136

Three (3) Week Schedule Look Ahead
Linwood / Ladd Avenue, Tempest, Knob and Parkwood Beach Sewers
Contract No. 1
Wareham, MA

Week Ending May 24, 2009

Crew #1

Bayside Avenue

Pipe Installation from Hse #4 to Hse #40

Crew #2

Indian Neck Road & Parkwood Drive
Intersection to Oak Street Intersection

Pipe Installation

Week Ending May 31, 2009

Crew #1

Bayside Ave.

Pipe Installation from Hse #40 to Hse #14

Crew #2

Oak Street

Pipe Installation from Hse #34 to Hse #40

Week Ending June 7, 2009

Crew #1

Bayside Ave.

Pipe Installation from Hse #14 to Hse #44
Larch Street

Crew #2

Oak Street

Pipe Installation from Hse #34 to Hse #40

SCHEDULE SUBJECT TO CHANGE