



Town of Wareham, Massachusetts

Sewer Schedule 06/18/10

Telephone: (617) 364-5800
Fax: (617) 364-9462

P. GIOIOSO & SONS, Inc.
General Construction Since 1962
50 SPRAGUE STREET, HYDE PARK, MA 02136

Three (3) Week Schedule Look Ahead
Contract No. 2
Wareham, MA

Job #320 - Contract No. 2

Week Ending June 18, 2010

Crew #1

- 8" PVC Sewer – Mattapoisett Road: 10A-9B
- 8" PVC Sewer – Cedar Island Road: 9B-9A
- Sewer Service Marks Cove Road and Sippican Road
- Testing 8" PVC Form SMH 4C-5E
- Trench Paving Cromesett Road from SMH 4C-5E

Week Ending June 25, 2010

Crew #1

- 8" PVC Sewer – Cedar Island Road: 9A-8B
- 8" PVC Sewer – Connehassett Road: 8B-8C
- 8" PVC Sewer – Connehassett Road: 5B-8A

Week Ending July 2, 2010

Crew #1

- 8" PVC Sewer – Sippican Road: 9A-11A
- 8" PVC Sewer – Sippican Road: 11A-11B
- Service Crew