


Telephone: (617) 364-5800
Fax: (617) 364-9462

P. GIOIOSO & SONS, Inc.
General Construction Since 1962
50 SPRAGUE STREET, HYDE PARK, MA 02136



Three (3) Week Schedule Look Ahead
Linwood / Ladd Avenue, Tempest, Knob and Parkwood Beach Sewers
Contract No. 1
Wareham, MA
July 8, 2009 Meeting

Week Ending July 17, 2009

Crew #1

Larch Street

SMH 11H to 13B

Sheet 13

Crew #2

Oak Street

SMH 5A-5H

Sheet 5

Crew #3

Linwood Street

8" Water Main Replacement Sheet 3

Service Crew

Juniper Street

Sheet 16

Week Ending July 24, 2009

Crew #1

Larch Street

SMH 11H to 13B

Sheet 12

Crew #2

Oak Street

SMH 5A-5H

Sheet 5

Crew #3

WPCF

4" DI Force Main

Sheet 4

Service Crew

Kingwood / Oak Street 6A-6G

Week Ending July 31, 2009**Crew #1**

Parkwood Drive

SMH 10A to 10B

Sheet 10

Crew #2

Narrows Road

SMH 5C-9F

Sheet 9

Crew #3

Larch Street

8" DI Water

Sheet 12

Service Crew

Linwood Street

Sheet 2&3

Testing / Flushing Inverts

July 27, 2009 – July 31, 2009

SCHEDULE SUBJECT TO CHANGE