



Town of Wareham, Massachusetts

Sewer Schedule 09/10/10

Town of Wareham Sewer Construction Schedule

Contract No. 1 & 2
Wareham, MA

Job #312 - Contract No. 1

Week Ending:

September 10, 2010

Miscellaneous Cleanup: Ivy, Bayside, Hazel, Gardonia, Fir, Elwood, and Datewood Streets

September 17, 2010

Miscellaneous Cleanup: Chestnut, Bird, Ash, Parkwood, River Terrace and Crab Cover Terrace.
This will complete the restoration work.

September 8, 2010

Pump Station Start Up and Testing
Generator Startup? Waiting for Parts (Will Advise)

Job #320- Contract No. 2

Week Ending:

September 10, 2010

Mayflower Road 13E - 15B
Install Precast Vault and Tapping Sleeve and Valve for Surge Arrestor System.

September 17, 2010

Mayflower Road 15B - 15D

September 24, 2010

Mayflower Road 15D - 16A

September 10, 2010

Paving curb to curb, Mark's Cove Road, Sippican, Cedar Island, and Connehesett Road

September 10 & 17, 2010

Aguila Construction Co. - Raising Covers and Inverts

SCHEDULE SUBJECT TO CHANGE